



## **WEEKLY INSPECTOR'S FORECAST**

---

October 16<sup>th</sup>, 2017

<b>FOR WEEK ENDING:</b>	October 21 <sup>st</sup> , 2017
<b>PROJECT NAME:</b>	Chicago St. Phase 3
<b>CONTRACT NUMBER:</b>	R-34740
<b>PROJECT LOCATION:</b>	Hammond, Indiana
<b>OWNER:</b>	INDOT
<b>CONTRACTOR:</b>	Rieth-Riley Construction Co., Inc.
<b>DESIGN ENGINEER:</b>	American Structurepoint
<b>PROJECT SUPERVISOR:</b>	Kevin Walsh - American Structurepoint
<b>LETTING DATE:</b>	April 5, 2017
<b>NOTICE TO PROCEED:</b>	May 5, 2017
<b>SUBSTANTIAL COMPLETION:</b>	N/A
<b>FINAL COMPLETION:</b>	August 10, 2018
<b>PERCENT OF PROJECT COMPLETE:</b>	<b>26.5%</b>

---

### ➤ **Recent Activity (Oct 9<sup>th</sup>, 2017 to Oct 14<sup>th</sup>)**

- Sanitary tied-ins, Lateral Connections 6'' PVC pipes.
- More water service lines were replaced
- Dewatering west of Ash to east of Pine.
- Sidewalks and driveways around Chicago/Columbia intersection

### ➤ **Anticipated Activities for the Upcoming Week (Oct 16<sup>th</sup>, 2017 to Oct 21<sup>st</sup>)**

- Dewatering west of Ash Ave to Cedar Ave.
- More sanitary and storm sewer will be put in place west of Pine Ave.
- More water services lines will be replaced
- Sanitary tie-ins north and south of Chicago St. Lateral Connections 6'' PVC pipes.
- Fine grading west of Chicago/Columbia intersection to prepare Chicago St. and all approaches for sub-grade treatment.
- Fine grading for sidewalks and curb & gutter
- Sub-grade treatment for the north side of Chicago St
- Catch basins and inlets west of Oak

### ➤ **Of Note**

- The next progress meeting will be held on Tuesday October 17<sup>th</sup>, at 2 o'clock.

### ➤ **Personnel**

- Staffing includes one Project Supervisor, two Inspectors