



WEEKLY INSPECTOR'S FORECAST

October 23rd, 2017

FOR WEEK ENDING:	October 28 th , 2017
PROJECT NAME:	Chicago St. Phase 3
CONTRACT NUMBER:	R-34740
PROJECT LOCATION:	Hammond, Indiana
OWNER:	INDOT
CONTRACTOR:	Rieth-Riley Construction Co., Inc.
DESIGN ENGINEER:	American Structurepoint
PROJECT SUPERVISOR:	Kevin Walsh - American Structurepoint
LETTING DATE:	April 5, 2017
NOTICE TO PROCEED:	May 5, 2017
SUBSTANTIAL COMPLETION:	N/A
FINAL COMPLETION:	August 10, 2018
PERCENT OF PROJECT COMPLETE:	27%

➤ **Recent Activity (Oct 16th, 2017 to Oct 21st)**

- Sanitary tied-ins, Lateral Connections 6'' PVC pipes.
- More water service lines were replaced
- Dewatering west of Ash to east of Pine.
- Storm and Sanitary sewer were placed on Chicago St. all the to Cedar, there will be no more sewer installation this year.

➤ **Anticipated Activities for the Upcoming Week (Oct 23rd, 2017 to Oct 28th)**

- Dewatering west of Ash Ave to Cedar Ave.
- More water services lines will be replaced
- Sanitary tie-ins north and south of Chicago St. Lateral Connections 6'' PVC pipes.
- Fine grading west of Chicago/Columbia intersection to prepare Chicago St. and all approaches for sub-grade treatment.
- Fine grading for sidewalks and curb & gutter
- Sub-grade treatment for the north side of Chicago St
- Water main connections on Ash, Oak and Pine

➤ **Of Note**

- The next progress meeting will be held on Tuesday October 31st, at 2 o'clock.

➤ **Personnel**

- Staffing includes one Project Supervisor, two Inspectors