



WEEKLY INSPECTOR'S FORECAST

October 9th, 2017

FOR WEEK ENDING:	October 14 th , 2017
PROJECT NAME:	Chicago St. Phase 3
CONTRACT NUMBER:	R-34740
PROJECT LOCATION:	Hammond, Indiana
OWNER:	INDOT
CONTRACTOR:	Rieth-Riley Construction Co., Inc.
DESIGN ENGINEER:	American Structurepoint
PROJECT SUPERVISOR:	Kevin Walsh - American Structurepoint
LETTING DATE:	April 5, 2017
NOTICE TO PROCEED:	May 5, 2017
SUBSTANTIAL COMPLETION:	N/A
FINAL COMPLETION:	August 10, 2018
PERCENT OF PROJECT COMPLETE:	24%

➤ **Recent Activity (Oct 2nd, 2017 to Oct 7th)**

- More trunk lines were put in place for sanitary sewer west of Pine Ave.
- Sanitary tied-ins as Gatlin installs PVC sanitary and storm pipes.
- More water service lines were replaced
- Dewatering east and west of Ash to east of Ash.
- Chicago/Columbia intersection was opened up for traffic

➤ **Anticipated Activities for the Upcoming Week (Oct 9th, 2017 to Oct 14th)**

- Sidewalks and driveways around Chicago/Columbia intersection
- Dewatering just east of Ash Ave to Cedar Ave.
- More trunk lines will be put in place for sanitary and storm sewer west of Pine Ave.
- More water services lines will be replaced
- Sanitary tie-ins north and south of Chicago St.
- Fine grading west of Chicago/Columbia intersection
- Catch basins and inlets west of Elm

➤ **Of Note**

- The next progress meeting will be held on Tuesday October 17th, at 2 o'clock.

➤ **Personnel**

- Staffing includes one Project Supervisor, two Inspectors