



WEEKLY INSPECTOR'S FORECAST

November 20th, 2017

FOR WEEK ENDING:	November 11 th , 2017
PROJECT NAME:	Chicago St. Phase 3
CONTRACT NUMBER:	R-34740
PROJECT LOCATION:	Hammond, Indiana
OWNER:	INDOT
CONTRACTOR:	Rieth-Riley Construction Co., Inc.
DESIGN ENGINEER:	American Structurepoint
PROJECT SUPERVISOR:	Kevin Walsh - American Structurepoint
LETTING DATE:	April 5, 2017
NOTICE TO PROCEED:	May 5, 2017
SUBSTANTIAL COMPLETION:	N/A
FINAL COMPLETION:	August 10, 2018
PERCENT OF PROJECT COMPLETE:	35%

➤ **Recent Activity (Nov 12th to Nov 18th)**

- Falk established the curb line on the south side of Chicago St, from just east of Elm to Cedar Ave
- First lift of base was paved on the north and south side of Chicago St. from just east of Elm to Cedar Ave
- Curb String lining was set up for curb and gutter pouring on the south side of Chicago St
- More castings for inlets, catch basins and manholes were adjusted to grade
- Curb and gutter pouring was done on the north and the south side of Chicago St between Elm and Pine
- Curb and gutter ties-in were done on the north side of Chicago St. between Elm and Pine
- Some foundations for street lighting and pedestrian pushbuttons were poured between Columbia and Ash

➤ **Anticipated Activities for the Upcoming Week (Nov 20th to Nov 25th)**

- Curb and gutter ties-in on the south side of Chicago St. between Elm and Pine
- Curb and gutter pouring between Pine and Cedar north and south of Chicago St.
- Second lift of asphalt on the outside lanes north and south of Chicago between Elm and Cedar
- Zayo handhole for fiber optics in the curb line will be adjusted
- Hawk will lay down steel/PVC conduit for street lighting

➤ **Of Note**

- The next progress meeting will be held on Tuesday November 28th, at 2 o'clock.
- Possible replacement of 8" water main between Columbia and Calumet

➤ **Personnel**

- Staffing includes one Project Supervisor, two Inspectors