



## **WEEKLY INSPECTOR'S FORECAST**

---

November 27<sup>th</sup>, 2017

<b>FOR WEEK ENDING:</b>	December 2 <sup>nd</sup> , 2017
<b>PROJECT NAME:</b>	Chicago St. Phase 3
<b>CONTRACT NUMBER:</b>	R-34740
<b>PROJECT LOCATION:</b>	Hammond, Indiana
<b>OWNER:</b>	INDOT
<b>CONTRACTOR:</b>	Rieth-Riley Construction Co., Inc.
<b>DESIGN ENGINEER:</b>	American Structurepoint
<b>PROJECT SUPERVISOR:</b>	Kevin Walsh - American Structurepoint
<b>LETTING DATE:</b>	April 5, 2017
<b>NOTICE TO PROCEED:</b>	May 5, 2017
<b>SUBSTANTIAL COMPLETION:</b>	N/A
<b>FINAL COMPLETION:</b>	August 10, 2018
<b>PERCENT OF PROJECT COMPLETE:</b>	40%

---

### ➤ **Recent Activity (Nov 20<sup>th</sup> to Nov 25<sup>th</sup>)**

- Curb and gutter pouring between Pine and Cedar north and south of Chicago St.
- Curb and gutter ties-in were done on the south side of Chicago St. between Elm and Pine
- Second lift of asphalt was paved on the two east bound lanes and on the west bound outer lane on Chicago between Elm and Cedar
- Zayo's handhole for fiber optics in the curb line was adjusted
- Hawk laid down steel/PVC conduit for street lighting
- All approaches between Elm and Cedar were compacted and ready to be paved

### ➤ **Anticipated Activities for the Upcoming Week (Nov 27<sup>th</sup> to Dec 2<sup>nd</sup>)**

- More foundations for street lighting and pedestrian pushbuttons will be poured and tied-in
- Intermediate lift of asphalt will be paved on the outer lanes east and west bound of Chicago St between Elm and Cedar
- Elm, Hickory, Ash, Oak and Pine Approaches will be paved
- Sidewalks grading and compacting on the north side of Chicago St between Elm and Cedar

### ➤ **Of Note**

- The next progress meeting will be held on Tuesday November 28<sup>th</sup>, at 2 o'clock.
- Possible replacement of 8" water main between Columbia and Calumet

### ➤ **Personnel**

- Staffing includes one Project Supervisor, two Inspectors