



## **WEEKLY INSPECTOR'S FORECAST**

---

December 12<sup>th</sup>, 2017

<b>FOR WEEK ENDING:</b>	December 16 <sup>th</sup> , 2017
<b>PROJECT NAME:</b>	Chicago St. Phase 3
<b>CONTRACT NUMBER:</b>	R-34740
<b>PROJECT LOCATION:</b>	Hammond, Indiana
<b>OWNER:</b>	INDOT
<b>CONTRACTOR:</b>	Rieth-Riley Construction Co., Inc.
<b>DESIGN ENGINEER:</b>	American Structurepoint
<b>PROJECT SUPERVISOR:</b>	Kevin Walsh - American Structurepoint
<b>LETTING DATE:</b>	April 5, 2017
<b>NOTICE TO PROCEED:</b>	May 5, 2017
<b>SUBSTANTIAL COMPLETION:</b>	N/A
<b>FINAL COMPLETION:</b>	August 10, 2018
<b>PERCENT OF PROJECT COMPLETE:</b>	<b>41.5%</b>

---

### ➤ **Recent Activity (Dec 4<sup>th</sup> to Dec 9<sup>th</sup>)**

- Sidewalk formed and poured between Ash and Oak
- Detectable warning surfaces placed between Ash and Oak
- Traffic signal foundation and handholes were installed in Pine intersection
- Underground conduit in Pine intersection to tie in all traffic signal foundations and handholes to the controller cabinet
- Chain link fences were removed from houses on the south side of Chicago St between Cedar and Pine
- MOT and site cleaning was done to prepare for winter shutdown

### ➤ **Anticipated Activities for the Upcoming Week (Dec 11<sup>th</sup> to Dec 16<sup>th</sup>)**

- Installing traffic signal posts, mast arms and controller cabinet in Pine intersection
- Running wires for street lighting and traffic signal
- Cleaning and flushing the new placed sanitary sewer

### ➤ **Of Note**

- The next progress meeting will be held on Tuesday December 26<sup>th</sup>, at 2 o'clock.
- Design is under process for replacing the 8'' water main between Columbia and Calumet

### ➤ **Personnel**

- Staffing includes one Project Supervisor, two Inspectors