



## **WEEKLY INSPECTOR'S FORECAST**

---

December 18<sup>th</sup>, 2017

<b>FOR WEEK ENDING:</b>	December 23 <sup>rd</sup> , 2017
<b>PROJECT NAME:</b>	Chicago St. Phase 3
<b>CONTRACT NUMBER:</b>	R-34740
<b>PROJECT LOCATION:</b>	Hammond, Indiana
<b>OWNER:</b>	INDOT
<b>CONTRACTOR:</b>	Rieth-Riley Construction Co., Inc.
<b>DESIGN ENGINEER:</b>	American Structurepoint
<b>PROJECT SUPERVISOR:</b>	Kevin Walsh - American Structurepoint
<b>LETTING DATE:</b>	April 5, 2017
<b>NOTICE TO PROCEED:</b>	May 5, 2017
<b>SUBSTANTIAL COMPLETION:</b>	N/A
<b>FINAL COMPLETION:</b>	August 10, 2018
<b>PERCENT OF PROJECT COMPLETE:</b>	42%

---

### ➤ **Recent Activity (Dec 11<sup>th</sup> to Dec 16<sup>th</sup>)**

- Traffic signal posts, mast arms and controller cabinet were installed on Pine intersection
- Wires were placed for south side street lighting.
- Wires were placed for traffic signals and pedestrian pushbutton poles on Pine and Columbia intersections
- Ornamental light poles and luminaires were placed between Columbia and Cedar south and north sides of Chicago St.

### ➤ **Anticipated Activities for the Upcoming Week (Dec 18<sup>th</sup> to Dec 23<sup>rd</sup>)**

- Running more wires for street lighting
- Installing the rest of ornamental light poles and luminaires
- Installing signal service

### ➤ **Of Note**

- The next progress meeting will be held on Tuesday December 26<sup>th</sup>, at 2 o'clock.
- Design is under process for replacing the 8'' water main between Columbia and Calumet

### ➤ **Personnel**

- Staffing includes one Project Supervisor, two Inspectors