



WEEKLY INSPECTOR'S FORECAST

December 26th, 2017

FOR WEEK ENDING:	December 30 th , 2017
PROJECT NAME:	Chicago St. Phase 3
CONTRACT NUMBER:	R-34740
PROJECT LOCATION:	Hammond, Indiana
OWNER:	INDOT
CONTRACTOR:	Rieth-Riley Construction Co., Inc.
DESIGN ENGINEER:	American Structurepoint
PROJECT SUPERVISOR:	Kevin Walsh - American Structurepoint
LETTING DATE:	April 5, 2017
NOTICE TO PROCEED:	May 5, 2017
SUBSTANTIAL COMPLETION:	N/A
FINAL COMPLETION:	August 10, 2018
PERCENT OF PROJECT COMPLETE:	43.5%

➤ **Recent Activity (Dec 18th to Dec 23rd)**

- All street lighting poles and luminaires were installed on Chicago St. between Pine and Columbia
- All street lighting wires and connections were placed on Chicago St. between Pine and Columbia
- Pedestrian signal's poles, push buttons, heads, cables and connections were installed on Pine intersection and some on Columbia intersection
- Traffic signal service, heads and controller were placed on Pine intersection
- Traffic signal detector cables were placed for both Pine and Columbia intersection

➤ **Anticipated Activities for the Upcoming Week (Dec 26th to Dec 30th)**

- No activities were scheduled for this week

➤ **Of Note**

- Design is under process for replacing the 8'' water main between Columbia and Calumet

➤ **Personnel**

- Staffing includes one Project Supervisor, two Inspectors