



WEEKLY INSPECTOR'S FORECAST

December 4th, 2017

FOR WEEK ENDING:	December 9 th , 2017
PROJECT NAME:	Chicago St. Phase 3
CONTRACT NUMBER:	R-34740
PROJECT LOCATION:	Hammond, Indiana
OWNER:	INDOT
CONTRACTOR:	Rieth-Riley Construction Co., Inc.
DESIGN ENGINEER:	American Structurepoint
PROJECT SUPERVISOR:	Kevin Walsh - American Structurepoint
LETTING DATE:	April 5, 2017
NOTICE TO PROCEED:	May 5, 2017
SUBSTANTIAL COMPLETION:	N/A
FINAL COMPLETION:	August 10, 2018
PERCENT OF PROJECT COMPLETE:	40%

➤ **Recent Activity (Nov 27th to Dec 2nd)**

- More foundations for street lighting and pedestrian pushbuttons were poured and tied-in on the south side of Chicago St.
- Street lighting handholes and steel/PVS conduits were installed on the north and south sides of Chicago St, between Columbia and Pine
- Intermediate lift of asphalt was paved on the outer lanes east and west bound of Chicago St between Elm and Cedar
- Elm, Hickory, Ash, Oak and Pine Approaches were be paved
- Sidewalks graded and compacted on the north side of Chicago St between Columbia and Cedar
- Sidewalk formed and poured between Columbia and Ash

➤ **Anticipated Activities for the Upcoming Week (Dec 4th to Dec 9th)**

- Sidewalk forming and pouring between Ash and Oak
- Installing traffic signal foundation on Pine intersection
- Running wires for street lighting
- Chain link fence to be removed from houses on the south side of Chicago St between Cedar and Pine
- MOT, silt fence and site cleaning as a preparation for winter shutdown

➤ **Of Note**

- The next progress meeting will be held on Tuesday December 12th, at 2 o'clock.
- Design is under process for replacing the 8'' water main between Columbia and Calumet

➤ **Personnel**

- Staffing includes one Project Supervisor, two Inspectors