



WEEKLY INSPECTOR'S FORECAST

March 27, 2018

FOR WEEK ENDING:	March 31, 2018
PROJECT NAME:	Chicago St. Phase 3
CONTRACT NUMBER:	R-34740
PROJECT LOCATION:	Hammond, Indiana
OWNER:	INDOT
CONTRACTOR:	Rieth-Riley Construction Co., Inc.
DESIGN ENGINEER:	American Structurepoint
PROJECT SUPERVISOR:	Kevin Walsh - American Structurepoint
LETTING DATE:	April 5, 2017
NOTICE TO PROCEED:	May 5, 2017
SUBSTANTIAL COMPLETION:	N/A
FINAL COMPLETION:	August 10, 2018
PERCENT OF PROJECT COMPLETE:	51.30%

- **Recent Activity (Mar 19th to Mar 23rd)**
 - Gatlin installed more sanitary/storm sewers on the south side of Chicago St. between Irving Park Dr. and White Oak Avenue
 - Rieth Riley fine graded and compacted for sidewalk and curb ramps along Chicago St.
 - Rieth Riley placed sidewalk and curb ramps forms on the south and north side of Chicago Street from Cedar Avenue to Elm Avenue
 - Sidewalk poured from Ash Avenue to Elm Avenue
- **Anticipated Activities for the Upcoming Week (Mar 26th to Mar 31st)**
 - Sidewalk will be poured between Pine and Cedar north and south of Chicago St. as well as ties in all sidewalks on Ash, Oak, Pine and Hickory approaches.
 - Curb ramps to be poured along Chicago St.
 - Gatlin to continue installing storm and sanitary sewers on the south side of Chicago Street between Irving Park Dr. to White Oak.
 - Pavement removal on Chicago/Cedar intersection
 - Dewatering is active between Irving Park and White Oak
 - Water main 8'' replacement activates between Columbia and Calumet will begin
- **Of Note**
 - Next progress meeting will be held Tuesday, April 3rd, 2018 at 2:00 PM
- **Personnel**
 - Staffing includes one Project Supervisor, two Inspectors