



WEEKLY INSPECTOR'S FORECAST

April 9th, 2018

FOR WEEK ENDING:	April 14 th , 2018
PROJECT NAME:	Chicago St. Phase 3
CONTRACT NUMBER:	R-34740
PROJECT LOCATION:	Hammond, Indiana
OWNER:	INDOT
CONTRACTOR:	Rieth-Riley Construction Co., Inc.
DESIGN ENGINEER:	American Structurepoint
PROJECT SUPERVISOR:	Kevin Walsh - American Structurepoint
LETTING DATE:	April 5, 2017
NOTICE TO PROCEED:	May 5, 2017
SUBSTANTIAL COMPLETION:	N/A
FINAL COMPLETION:	August 10, 2018
PERCENT OF PROJECT COMPLETE:	53%

- **Recent Activity (Apr 2nd to Apr 7th)**

- Gatlin installed more sanitary/storm sewers on the south side of Chicago St. between Irving Park Dr. and White Oak Avenue
- Gatlin tied in the sanitary sewer to the existing sewer just west of White Oak
- New 8'' water main is being placed between Chicago Columbia intersection to just east of Chicago/Calumet intersection
- Rieth Riley continued fine grading and compacting for sidewalk, curb ramps and houses tie-ins along Chicago St.
- Rieth Riley placed sidewalk, curb ramps, driveways and houses tie-ins forms on the south and north side of Chicago Street from Hickory to Cedar.
- Sidewalk, curb ramps, driveways and houses tie-ins, were poured between Hickory and Cedar.

- **Anticipated Activities for the Upcoming Week (Apr 9th to Apr 14th)**

- Hawk will start installing street signs north and south of Chicago St between Columbia and Cedar
- Gatlin to continue installing storm and doing tie-ins for the sanitary sewers on the south side of Chicago Street between Irving Park Dr. to White Oak.
- Dewatering is active between Irving Park and White Oak
- Continue installing the new 8'' water main between Chicago Columbia intersection to just east of Chicago/Calumet intersection

- **Of Note**

- Next progress meeting will be held Tuesday, April 17th, 2018 at 2:00 PM

- **Personnel**

- Staffing includes one Project Supervisor, two Inspectors