



## **WEEKLY INSPECTOR'S FORECAST**

---

November 8<sup>th</sup>, 2017

<b>FOR WEEK ENDING:</b>	November 11 <sup>th</sup> , 2017
<b>PROJECT NAME:</b>	Chicago St. Phase 3
<b>CONTRACT NUMBER:</b>	R-34740
<b>PROJECT LOCATION:</b>	Hammond, Indiana
<b>OWNER:</b>	INDOT
<b>CONTRACTOR:</b>	Rieth-Riley Construction Co., Inc.
<b>DESIGN ENGINEER:</b>	American Structurepoint
<b>PROJECT SUPERVISOR:</b>	Kevin Walsh - American Structurepoint
<b>LETTING DATE:</b>	April 5, 2017
<b>NOTICE TO PROCEED:</b>	May 5, 2017
<b>SUBSTANTIAL COMPLETION:</b>	N/A
<b>FINAL COMPLETION:</b>	August 10, 2018
<b>PERCENT OF PROJECT COMPLETE:</b>	32%

---

### ➤ **Recent Activity (Oct 30<sup>th</sup> to Nov 4<sup>th</sup>)**

- The reset of water services lines were replaced between Oak and Cedar on Chicago St.
- Sanitary tie-ins north and south of Chicago St. Lateral Connections 6'' PVC pipes between Pine and Cedar on Chicago St.
- Fine grading west of Chicago/Columbia intersection to Ash intersection
- Inlets and catch basins west of Oak to Cedar
- Flowable fill the old combined storm and sanitary sewer from Elm to Cedar
- AT&T lowered their fiber optics lines and telephone cables on Chicago/Oak intersection

### ➤ **Anticipated Activities for the Upcoming Week (Nov 6<sup>th</sup> to Nov 11<sup>th</sup>)**

- Fine grading west of Chicago/Ash intersection to prepare Chicago St. and all approaches for sub-grade treatment.
- Sub-grade treatment (stabilization) for the south side of Chicago St
- More geo-grid and stone on the north side of Chicago St. between Ash and Cedar
- Hawk will be installing street lighting conduits
- Falk on site to implement the new elevation changes and to establish the curb and center lines along Chicago St

### ➤ **Of Note**

- The next progress meeting will be held on Tuesday November 14<sup>th</sup>, at 2 o'clock.
- The 36'' water main has a corporation stop that was damaged by Rieth-Riley's operator north side of Chicago St. just west of Ash Ave. resulting in a water main leak for few hours on Friday Nov 3<sup>rd</sup>. The issue was resolved completely by Gatlin Plumbing with a help from Hammond Water Department on Monday Nov 6<sup>th</sup>. For more details, please contact our field office.

### ➤ **Personnel**

- Staffing includes one Project Supervisor, two Inspectors



Chicago St between Hickory and Ash