



---

**WEEKLY INSPECTION REPORT**

October 9, 2017

<b>FOR WEEK ENDING:</b>	October 13, 2017
<b>PROJECT NAME:</b>	Chicago Street Advanced Clearing
<b>INDOT PROJECT NUMBER:</b>	R-38972
<b>PROJECT LOCATION:</b>	Hammond, Indiana
<b>OWNER:</b>	Indiana Department of Transportation
<b>CONTRACTOR:</b>	GE Marshall
<b>STRUCTUREPOINT PROJECT NO.:</b>	02016.02473.0001
<b>PROJECT SUPERVISOR:</b>	Kevin Walsh
<b>PROJECT INSPECTOR:</b>	Rick McVay
<b>FINAL COMPLETION:</b>	October 15, 2017
<b>PERCENT OF PROJECT COMPLETE:</b>	<b>99%</b>

---

**Recent Progress (October 2 – October 6)**

- Cleaned up and backfilled locations of demolished houses
- Finished capping sewer lines
- Mulched seeded locations of demolished houses

**Anticipated Activities for the upcoming week (October 9 – October 13)**

- No work planned for this week

**Of Note:**

- Next progress meeting TBD
- Field office is located at 1215 150th St, Hammond, IN 46327