



AMERICAN
STRUCTUREPOINT
INC.

WEEKLY INSPECTION REPORT

October 23, 2017

FOR WEEK ENDING:	October 27, 2017
PROJECT NAME:	Chicago Street Advanced Clearing
INDOT PROJECT NUMBER:	R-38972
PROJECT LOCATION:	Hammond, Indiana
OWNER:	Indiana Department of Transportation
CONTRACTOR:	GE Marshall
STRUCTUREPOINT PROJECT NO.:	02016.02473.0001
PROJECT SUPERVISOR:	Kevin Walsh
PROJECT INSPECTOR:	Rick McVay
FINAL COMPLETION:	October 15, 2017
PERCENT OF PROJECT COMPLETE:	99%

Recent Progress (October 16 – October 20)

- All activities completed for this project phase

Anticipated Activities for the upcoming week (October 23 – October 27)

- Begin finalization of contract records
- Monitor progress of grass growth in seeded areas

Of Note:

- Next progress meeting TBD
- Field office is located at 1215 150th St, Hammond, IN 46327