



AMERICAN
STRUCTUREPOINT
INC.

WEEKLY INSPECTION REPORT

November 6, 2017

FOR WEEK ENDING:	November 10, 2017
PROJECT NAME:	Chicago Street Advanced Clearing
INDOT PROJECT NUMBER:	R-38972
PROJECT LOCATION:	Hammond, Indiana
OWNER:	Indiana Department of Transportation
CONTRACTOR:	GE Marshall
STRUCTUREPOINT PROJECT NO.:	02016.02473.0001
PROJECT SUPERVISOR:	Kevin Walsh
PROJECT INSPECTOR:	Rick McVay
FINAL COMPLETION:	October 15, 2017
PERCENT OF PROJECT COMPLETE:	100%

Recent Progress (October 30 – November 3)

- All activities completed for this project phase

Anticipated Activities for the upcoming week (November 6 – November 10)

- Continue finalization of contract records
- Monitor progress of grass growth in seeded areas

Of Note:

- Pre-final Inspection scheduled for Tuesday, November 7, 2017 @ 1:30 PM
- Field office is located at 1215 150th St, Hammond, IN 46327