



AMERICAN
STRUCTUREPOINT
INC.

WEEKLY INSPECTION REPORT

November 13, 2017

FOR WEEK ENDING:	November 17, 2017
PROJECT NAME:	Chicago Street Advanced Clearing
INDOT PROJECT NUMBER:	R-38972
PROJECT LOCATION:	Hammond, Indiana
OWNER:	Indiana Department of Transportation
CONTRACTOR:	GE Marshall
STRUCTUREPOINT PROJECT NO.:	02016.02473.0001
PROJECT SUPERVISOR:	Kevin Walsh
PROJECT INSPECTOR:	Rick McVay
FINAL COMPLETION:	October 15, 2017
PERCENT OF PROJECT COMPLETE:	100%

Recent Progress (November 6 – November 10)

- Pre-final inspection occurred on Tuesday, November 7

Anticipated Activities for the upcoming week (November 13 – November 17)

- Site restoration and completion of punch list items

Of Note:

- Field office is located at 1215 150th St, Hammond, IN 46327